

PORT NECHES-GROVES ISD

Monthly School Board Report

June 9, 2009

Workshops/Meetings

Along with regularly scheduled Project Progress Meetings, the following meetings took place between 5/12/09 and 6/04/09:

- Elementary Renovations/Plumbing**
- Windstorm Inspections**
- Security Doors**
- Drawing Constructability Issues**
- Roofing Issues**
- Keying Systems**

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

High School Stadium

▪ Current Status

- State inspection received on elevator
- Punchlist has been issued to the Contractor and they are currently working on it

▪ Schedule

- The project is substantially complete

▪ Funding

- Within funding approved by Board

▪ Current Issues

- No Issues at this time

▪ Future Actions

- Final Completion of Project

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

High School

■ Current Status

- Concrete placement
- Wall systems
- Demolition work
- Plumbing/electrical
- Roofing
- Tennis Courts



Concrete slab placement on the 2nd level is complete



Block walls are being installed at the CATE area of New Building



Demolition work has started in the connector area

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

High School

- **Schedule**
 - Scheduled completion for August 2010
- **Funding**
 - Within established GMP
- **Current Issues**
 - No issues at this time
- **Future Actions**
 - Continuation of Work
 - Furniture, Fixtures, & Equipment (FF&E)

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Groves Middle School

Current Status

- Wall systems
- Painting Systems
- Structural Steel
- Roof
- Masonry
- MEP Systems



Interior walls being installed in the 6th and 7th Grade Academic



Painting being completed in the Gymnasiums and dressing areas



Structural steel being erected at the CATE building

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Groves Middle School

■ Schedule

– Revised Schedule:

- Phase I completion – October 2009
- Phase II completion – February 2010

■ Funding

– Within established GMP

■ Current Issues

– None at this time

■ Future Actions

- Continuation of Work
- Furniture, Fixtures, & Equipment (FF&E)

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Port Neches Middle School

■ Current Status

- Wall systems
- Painting Systems
- Structural Steel
- Roof
- Masonry
- MEP Systems



HVAC duct work being installed in the Gymnasiums



Face block being installed on the Gymnasiums



Interior walls being installed in the Academic Wings

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Port Neches Middle School

■ Schedule

– Revised Schedule:

- Phase I completion – October 2009
- Phase II completion – February 2010

■ Funding

– Within established GMP

■ Current Issues

– Schedule

■ Future Actions

- Continuation of Work
- Furniture, Fixtures, & Equipment (FF&E)

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Elementary School Renovations

- **Current Status**
 - Tunneling/Digging
 - Demolition work
 - Concrete removal



Scuppers on the roof at Taft Elementary



Tunneling work being done at Port Neches Elementary for new plumbing lines



New toilet carriers being installed in the restrooms at Taft Elementary

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology

Elementary School Renovations

- **Current Status**

- **Roofing**
 - Roof Installation is Substantially Complete
 - Duro-Last is compiling close out documentation

- **Elementary School Plumbing/Door Project**
 - Work began on all elementary campuses on June 1, 2009

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle
School

Elementary Schools

Technology

Technology

■ Technology

- Contracts are being prepared for Technology Package for Groves Middle School, Port Neches Middle School and Port Neches-Groves High School Stadium

Port Neches-Groves ISD

Workshops / Meetings

High School Stadium

High School

Groves Middle School

Port Neches Middle School

Elementary Schools

Technology